

Date: 11/10/2025

3 Week Look Ahead - City of Worcester - 2430W Completed Streets - Country Club Boulevard

Project: City of Worcester - 2430W Completed Streets - Country Club Boulevard

Project Manager: Riley West

LINE	Description	Resources	Crew/Equipment	UoM	Cost Code	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa		
1	Pleasant Valley @ Vicksburg STA 20.00 - STA 22.00 (12 Working Days)																																									
	North East Ramp - Install Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North East Ramp - Sidewalk (L) Form & Pour		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North West 2nd Ramp- Demo Existing		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North West 2nd Ramp- Install Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North West- 2nd ramp Sidewalk Form and Pour		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	Middle Section - Demo Existing		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	Middle Section - Install Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	Middle Section - Sidewalk Form and Pour & HMA Sidewalk		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North East Bus Stop Area - Demo Existing		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North East Bus Stop Area - Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	North East Bus Stop Area - Form and Pour Sidewalk		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
	Drainage																																									
2	Drainage - Eerie STA 44 & Temp Pave		FR, Operator (2) , (LBR, 938, Rubber track EX, 4x6 Trench Box, (2) 8 foot steel plates																																							
	Drainage Harpers Ferry STA 29.00 & Temp Pave		FR, Operator (2) , (LBR, 938, Rubber track EX, 4x6 Trench Box, (2) 8 foot steel plates																																							
2	Drainage Harpers Ferry @ Vicksburg STA 23.00 - STA 27.00 & Temp Pave		FR, Operator (2) , (LBR, 938, Rubber track EX, 4x6 Trench Box, (2) 8 foot steel plates																																							
	Harpers Ferry @ Vicksburg STA 23.00 - STA 27.00																																									
4	North East - Demo Existing		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
5	North East - Install Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
6	North East - Sidewalk Form & Pour		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
8	North West - Demo Existing		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
9	North West - Install Curb		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							
10	North West- Sidewalk Form and Pour		Foreman, Operator (2), Laborer, (2) Driver 315, Loader, Triaxle																																							