



*City of Worcester*  
*Department of Public Works*  
*& Parks - Engineering Division*  
*Construction Progress Report*



**Month Ending: September 30, 2016**

Submitted by: *Paul Moosey*

**Paul Moosey**  
**Commissioner of Public Works & Parks**

**SECTION 1** - (pages 2 thru 14) - Locations for which the specified work **has been** funded. These locations are generally in various stages of design or construction. Work on some of the locations in this section could be delayed due to conflicts with utilities or MassDOT projects.

**SECTION 2** - (page15) - Locations of approved Public Works programs. These locations are provided for informational purposes only. They **are not** funded and therefore have no construction schedule.

## SECTION 1

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
1	<b>Airlie Street</b> Vicinity 38	Sidewalk Reconstruction	100%
2	<b>Aitchison Street</b> Shrewsbury St. to Plantation St.	Streetscape Improvements	100%
2	<b>Amanola Avenue</b> #31	Install Drop Inlet	
1	<b>Apollo Road</b> Eagle Rd. to Romola Rd.	Street Resurfacing	
1	<b>Ardmore Road</b> Vicinity 7, 8, 10	Sidewalk Reconstruction	100%
3	<b>Arlington Street</b> Arlington St. to Winthrop St.	Street Resurfacing '17/18	
1	<b>Aroostook Street</b> Dixfield Rd. to Cumberland St.	Private Street Conversion	100%
2	<b>Ashburnham Road</b> Kenwood Ave. to End	Street Resurfacing	100%
5	<b>Ashmore Road</b> Pleasant St. S'ly	Street Resurfacing	98%
1	<b>Audubon Road</b> Richmond Ave. to Flagg St.	Street Resurfacing	50%
5	<b>Ball Street</b> Even Side	Sidewalk Reconstruction	100%
2	<b>Barclay Street</b> Harrison St. to Dorchester St.	Street Resurfacing	100%
2	<b>Barnes Avenue</b> West Boylston St. to End	Street Resurfacing '17/18	
1	<b>Barrett Avenue</b> West Chester St. to Inman Ave.	Private Street Conversion	10%
1	<b>Bates Avenue</b> Greenhill Ave. to End	Street Resurfacing	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
3	<b>Bay Edge Drive</b> Lake Ave. E N & W to Lake Ave.	Street Resurfacing '17/18	
3	<b>Bay Edge Lane</b> Bay Edge Dr. to Cul-De-Sac	Street Resurfacing '17/18	
1	<b>Bay State Road</b> Vicinity 43, 45, 116	Sidewalk Reconstruction	95%
4	<b>Beacon Street</b> Ionic Ave. to Herman St.	Street Resurfacing '17/18	
5	<b>Beeching Street</b> Vicinity 114	Sidewalk Reconstruction	100%
2	<b>Belmont Street</b> At I-290 #157	Bridge Replacement & Widening Repair Handrail & Sidewalk	MassDot
1	<b>Bjorklund Avenue</b> 350'N of Chester St. to Lambert Ave.	Street Resurfacing '17/18	
5	<b>Blaine Avenue</b> Main St. to Stafford St.	Street Resurfacing '17/18	
1	<b>Bloomington Court</b> Franklin St. to Norfolk St.	Street Resurfacing '17/18	
4	<b>Blossom Street</b> Russell St. to Hudson St.	Street Resurfacing '17/18	
1	<b>Bluebell Road</b> Vicinity 100	Sidewalk Reconstruction	100%
3/4	<b>Boyden Street</b> Southbridge St. to Clay St.	Street Resurfacing	
1	<b>Briar Lane</b> Mountain St. East to West Boylston Town Line	Street Resurfacing	
1/2	<b>Burncoat Street</b> Arbutus St. to Rollinson Rd. Vicinity 461 Bluebell Rd. Side 50' N of Fairhaven Rd. to 75' S of Hartford Rd.	Sidewalk Reconstruction Street Resurfacing	100% 100% 95%

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
4	<b>Cambridge Street</b> #97 to Ives St. Canterbury St. to Southbridge St. Webster Sq. to Richards St.	Sewer Reconstruction Street Resurfacing Street Resurfacing	100% 95% 100%
4	<b>Camp Street</b> Cambridge St. St. End	Street Resurfacing	100%
5	<b>Candlewood Street</b> Chicopee St. to End	Private Street Conversion	
5	<b>Carlisle Street</b> June St. to Lovell St.	Street Resurfacing '17/18	
2	<b>Carlstad Street</b> Vicinity 26	Sidewalk Reconstruction	
3	<b>Caroline Street</b> Grafton St. to Plantation St.	Street Resurfacing '17/18	
2	<b>Carver Street</b> Belmont St. to End	Street Resurfacing '17/18	
3	<b>Cedar Street</b> Vicinity 23, 67	Sidewalk Reconstruction	100%
4/5	<b>Chandler Street</b> At Main & Irving St.	Intersection Improvements	MassDot
4	<b>Chatham Street</b> Vicinity 63, 65, 66, 67, 68, 69 Oxford St. to Crown St.	Sidewalk Reconstruction	100%
4	<b>Cheever Street</b> Chelsea St. to Woodward St.	Sewer Reconstruction	100%
1	<b>Chester Terrace</b> Chester St. to Westport Rd.	Street Resurfacing '17/18	
5	<b>Chesterfield Road</b> Vicinity 2, 4	Sidewalk Reconstruction	100%
1	<b>Cheyenne Road</b> Vicinity 4, 59 Vicinity 40	Sidewalk Reconstruction Grade out Cul-De-Sac	100%
5	<b>Chiltern Hill Drive North</b> Aylesbury Rd. to End	Street Resurfacing '17/18	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
2	<b>Chilmark Street</b> Vicinity 23, 25	Sidewalk Reconstruction	100%
5	<b>Circuit Avenue West</b> Circuit Ave. S. to End of Public	Street Resurfacing	
2	<b>Clarendon Street</b> Ingleside Ave. to Fairmont Ave.	Street Resurfacing '17/18	
1	<b>Clark Street</b> #326 to Mountain St. E	Street Resurfacing	
1	<b>Clason Beach</b> Indian Lake	Drainage- alleviate erosion	100%
5	<b>Cleveland Avenue</b> Main St. to Varnum St.	Street Resurfacing '17/18	
1	<b>Constitution Avenue</b> 182 Constitution Ave. to Tacoma	Street Resurfacing	
1	<b>Country Club Boulevard</b> Vicksburg St. to Lincoln St.	Sidewalk Reconstruction	100%
2	<b>Cranston Street</b> Rochelle St. to End	Street Resurfacing	100%
3	<b>Crestlan Circle</b> Vicinity 15	Sidewalk Reconstruction	100%
4	<b>Crompton Street</b> Southbridge St. to Woodward St.	Sewer Reconstruction	20%
4	<b>Crowningshield Road</b> Houghton St. to Massasoit Rd.	Street Resurfacing '17/18	
1	<b>Cutting Avenue</b> Vicinity 9	Sidewalk Reconstruction	100%
2	<b>Darby Street</b> Beverly Rd. to Tylee Ave.	Street Resurfacing '17/18	
3	<b>Dearborn Street</b> Heywood St. to Crowningshield Rd.	Street Resurfacing	100%
5	<b>Dellawanda Drive</b> Tallawanda Dr. to Monticello Dr.	Street Resurfacing '17/18	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
4	<b>Denny Street</b> Dix St. to Highland St.	Street Resurfacing '17/18	
3	<b>Derby Street</b> S. Stowell St. to Houghton St.	Street Resurfacing '17/18	
5	<b>Dewey Street</b> Chandler St. to May St.	Street Resurfacing '17/18	
4	<b>Dix Street</b> Harvard St. to Linden St.	Street Resurfacing '17/18	
3	<b>Doane Street</b> Providence St. to End	Sewer Reconstruction '16 Street Resurfacing '17	100%
1	<b>Dorothy Avenue</b> Vicinity 16	Sidewalk Reconstruction	100%
2	<b>East Kendall Street</b> Rodney St. to Eastern Ave.	Street Resurfacing '17/18	
4	<b>Elm Street</b> At West St.	Street Resurfacing	
2	<b>Ellsmere Street</b> Adams St. to Elliott St.	Street Resurfacing '17/18	
1	<b>Elmwood Street</b> Vicinity 12 Midland St. Side	Sidewalk Reconstruction	100%
3	<b>Esther Street</b> Millbury St. E'ly 380' Millbury St. to Vernon St.	Sewer Reconstruction Sidewalk Reconstruction	100%
5	<b>Eureka Street</b> Vicinity 65 - 75	Sidewalk Reconstruction	100%
2	<b>Faraday Street</b> Lancaster St. to Humboldt Ave.	Street Resurfacing	30%
2	<b>Federal Street</b> Main St. to Portland St.	Street Resurfacing	100%
4	<b>Florence Street</b> Vicinity 3, 23, 30, 32	Sidewalk Reconstruction	70%
1	<b>Francis Street</b> Vicinity 76	Sidewalk Reconstruction	100%

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
2/4	<b>Francis J. McGrath Blvd.</b> At Madison St.	Bridge Rehab & Bikeway	MassDot
2	<b>Francis P. Carroll Plaza</b> Main St. to Myrtle St.	Streetscape Improvements	
5	<b>Franconia Road</b> Howland Ter. to Monroe Ave.	Street Resurfacing	90%
2	<b>Franklin Street</b> Grafton St. to Plantation St. McGrath Blvd. to Portland St. Foster St. to Grafton St.	Streetscape Improvements Street Resurfacing	100% 75% 40%
4	<b>Freeland Street</b> Entire - Do as much as can be done	Sidewalk Reconstruction	90%
2	<b>Front Street</b> At Church	Sidewalk Reconstruction	100%
5	<b>Frontenac Road</b> Audubon Rd. to Rittenhouse Rd.	Street Resurfacing	50%
4	<b>Gaskill Road</b> Audubon Rd. to Flagg St.	Street Resurfacing	50%
4	<b>Gates Street</b> At RR Bridge	RR Bridge Replacement	MassDot
3	<b>Grafton Street</b> At Rte. 20 Millbury St. to Rice Sq.	Bridge Rehab Sidewalk Reconstruction	MassDot 90%
5	<b>Great Post Road</b> Clegg St. to Leicester Town Line Main St. to Leicester Town Line	Sewer Reconstruction '16 Street Resurfacing '17	
1	<b>Greendale Avenue</b> West Boylston St. to End	Street Resurfacing '17/18	
3	<b>Greenwood Street</b> Tatman St. to Arnold St.	Street Resurfacing	5%
1	<b>Grove Heights Drive</b> Grove St. 804' W'ly	Street Resurfacing '17/18	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
3	<b>Hale Street</b> Grafton St. to Plantation St. Vicinity #5	Street Resurfacing Sidewalk Reconstruction	100%
3	<b>Hamilton Street</b> Vicinity 118 Dupont St. to Coburn Ave.	Sidewalk Reconstruction Street Resurfacing	Done by Others 50%
1	<b>Hancock Hill Drive</b> Vicinity 7	Sidewalk Reconstruction	100%
1	<b>Harding Street</b> Winter St. to Kelley Sq.	Canal District Streetscape Improvements	
1	<b>Harold Street</b> Vicinity 61	Sidewalk Reconstruction	100%
2	<b>Harrington Way</b> Hamilton St. to North High	Street Resurfacing	100%
3	<b>Harrison Street</b> Providence St. to Barclay St.	Street Resurfacing	99%
1	<b>Hartford Road</b> Burncoat St. to End	Street Resurfacing	98%
5	<b>Havana Road</b> Porto Rico St. to End	Sewer Reconstruction	100%
3	<b>Heywood Street</b> Vicinity 47	Guardrail	
1	<b>Higgins Road</b> Vicinity 95	Sidewalk Reconstruction	100%
5	<b>Hillcrest Avenue</b> Penhallow Rd. to End	Street Resurfacing	
1	<b>Hilma Street</b> Fraternal Ave. to Dodge Ave.	Private Street Conversion	
1	<b>Hingham Road</b> Stoneleigh Rd. to End	Street Resurfacing	100%
5	<b>Holland Road</b> Vicinity 6	Sidewalk Reconstruction	95%

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
5	<b>Howland Terrace</b> Entire Wetherell St. to Franconia Rd.	Sidewalk Reconstruction Street Resurfacing	95% 90%
5	<b>Hunthurst Circle</b> Chandler St. to Glendale St.	Street Resurfacing	98%
3	<b>Ida Road</b> Dolly Dr. to Sandra Dr.	Street Resurfacing	
3	<b>Indiana Street</b> Brightwood Ave. to Everton Ave.	Street Resurfacing	
2/4	<b>Institute Road</b> At Park Avenue At Haviland St.	Sidewalk Reconstruction	100% 100%
1	<b>Ivernia Road</b> 487 Burncoat St. Side	Sidewalk Reconstruction	100%
4	<b>Jaques Avenue</b> Wellington St. to Piedmont St.	Sewer Reconstruction Street Resurfacing	100% 90%
2	<b>Judson Road</b> Grove St. to Alexander Rd.	Street Resurfacing '17/18	
5	<b>June Street</b> Pleasant St. to Chandler St. Vicinity 393 180' E of Nevada St. to Berkmans St.	Sewer Reconstruction Sidewalk Catwalk Street Resurfacing	100%
2	<b>Kendall Street</b> Oak Ave. to Dead End	Street Resurfacing	
2	<b>Kenwood Avenue</b> Burncoat St. to End	Street Resurfacing '17/18	
4	<b>Kilby Street</b> Tainter St. to Main St.	Street Resurfacing	MassDot 100%
1	<b>King Philip Road</b> Vicinity 100, 111, 155, 170, 178	Sidewalk Reconstruction	100%
1	<b>Kinnicutt Road</b> Vicinity 31	Sidewalk Reconstruction	100%

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
4	<b>Lafayette Street</b> Southbridge St. to Quinsig Ave.	Street Resurfacing	
1	<b>Leslie Road</b> Vicinity 28, 39	Sidewalk Reconstruction	100%
1/2	<b>Lincoln Street</b> Brittan Sq. to Dixon Ave. Marsh Ave. to Plantation St.	Street Resurfacing	60% MassDot
5	<b>Longfellow Road</b> Vicinity 9, 43	Sidewalk Reconstruction	100%
1	<b>Longmeadow Avenue</b> Clark St. 200' S of Monomoy St.	Street Resurfacing '17/18	
1	<b>Lull Street</b> Richmond Ave. to Vassar St.	Street Resurfacing	50%
1	<b>Lynnwood Lane</b> Vicinity 33	Sidewalk Reconstruction	100%
2/4/5	<b>Main Street</b> Great Post Rd. to Kettle Brook Outlet Cambridge St. to Marble St.	Sewer Reconstruction	
2	<b>Major Taylor Boulevard</b> Foster St. to Lincoln Sq.	Street Resurfacing	100%
5	<b>Mann Street</b> Chandler St. to May St.	Street Resurfacing '17/18	
1	<b>Marland Road</b> Vicinity 41	Sidewalk Reconstruction	100%
5	<b>Maxdale Road</b> Cardinal Rd. to Pinnacle St.	Street Resurfacing	98%
5	<b>May Street</b> Vicinity 340 Tatnuck Assisted Living	Sidewalk Reconstruction	95%
2	<b>Mechanic Street</b> Main St. to Commerical St.	Street Resurfacing	
2	<b>Melrose Street</b> Burncoat St. to Lincoln St	Street Resurfacing	45%

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
2	<b>Merrifield Street</b> E. Shelby St. to Belmont St. Belmont St. to East Shelby St.	Sewer Reconstruction Street Resurfacing	100%
1	<b>Midland Street</b> At Greenleaf Rd.	Replace Bollards	
1	<b>Mill Street</b> First St. to Airport Dr. E'ly Side	Street Resurfacing	100%
1	<b>Millbrook Street</b> At Burncoat St.	Traffic Signal Improvements	MassDot
1	<b>Monmouth Avenue</b> Holden St. to Kingsdale St.	Private Street Conversion	70%
5	<b>Monroe Avenue</b> Franconia Rd. to Pleasant St.	Street Resurfacing	90%
2	<b>Mount Vernon Street</b> Westminster St. to Channing St.	Sewer Reconstruction '16 Street Resurfacing '17	100%
3	<b>Nanita Street</b> #7 Nanita to Orton St. Ext.	Street Resurfacing	100%
5	<b>Navasota Avenue</b> Mower St. N'ly to End	Private Street Conversion	
1	<b>Newton Avenue</b> Vicinity 10	Sidewalk Reconstruction	100%
2	<b>North Lake Avenue</b> Sonoma Dr. to Nana Trail	Street Resurfacing - Slope Repair	
2	<b>Norwich Street</b> Mechanic St. to Foster St.	Street Resurfacing	
4	<b>Oread Place</b> Main St. to Alden St.	Street Resurfacing	45%
3	<b>Orton Street Extension</b> Hurtle Ave. to Cul-De-Sac	Street Resurfacing	100%
1	<b>Otsego Road</b> Vicinity 11, 40	Sidewalk Reconstruction	100%
2	<b>Palisades Street</b> Hamilton St. to Touraine St.	Street Resurfacing '17/18	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
	<b>Park Avenue</b> Institute Rd. to Gold Star Blvd.	Street Resurfacing	MassDot
5	<b>Perrot Street</b> Vicinity 1	Sidewalk Reconstruction	100%
3/4	<b>Perry Avenue</b> Endicott St. to Suffield St.	Sewer Reconstruction	
1	<b>Pine Tree Drive</b> Vicinity 23	Sidewalk Reconstruction	100%
2	<b>Plantation Street</b> Belmont St. to Hamilton St.	Streetscape Improvements	100%
2	<b>Plum Street</b> East Worcester St. to Shrewsbury St	Street Resurfacing	100%
2	<b>Portland Street</b> Myrtle St to Franklin St.	Streetscape Improvements	50%
5	<b>Porto Rico Street</b> Havana Rd. to End	Sewer Reconstruction	100%
4	<b>Quinsigamond Avenue</b> Southbridge St. to Millbury St.	Street Resurfacing	
1	<b>Richards Street</b> Illinois St. to Cambridge St.	Street Resurfacing '17/18	
2	<b>Robin Road</b> Plantation St. to Clarendon St.	Street Resurfacing '17/18	
1	<b>Rollinson Road</b> Burncoat St. to Quinapoxet Ln.	Street Resurfacing '17/18	
	<b>Route 20</b> At Granite St.	Intersection Widening/Signal Replacement	MassDot
	Greenwood St. to Granite St.	Street Reconstruction and Bridge Work	MassDot
	<b>Route 146</b> Kane Sq.	Bridge Reconstruction	MassDot
4	<b>Russell Street</b> Austin St. to Pleasant St.	Street Resurfacing '17/18	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
2	<b>Salem Street</b> Franklin St. to Myrtle St.	Street Resurfacing	40%
1	<b>Saxon Road</b> Greenbriar Ln. to St. Paul Dr.	Sewer Reconstruction	
4	<b>Sever Street</b> Highland St. to Elm St.	Street Resurfacing '17/18	
2	<b>Shrewsbury Street</b> Washington Sq. to Belmont St.	Street Resurfacing	90%
5	<b>South Flagg Street</b> #124	Correct Puddling	
5	<b>South Lenox Street</b> Pleasant St. to Chamberlain Pkwy.	Street Resurfacing '17/18	
4	<b>Southbridge Street</b> Vicinity 158 At Cambridge St.	Sidewalk Reconstruction Widening & Traffic Signal Improvements	MassDot
3	<b>Spurr Street</b> Both Sides at Vernon St.	Sidewalk Reconstruction	100%
3	<b>Standish Street</b> Vicinity 87	Sidewalk Reconstruction	100%
3	<b>Steele Street</b> Whipple St. to Keach St.	Street Resurfacing '17/18	
1	<b>Suburban Road</b> Highland St. to Newton Ave.	Street Resurfacing '17/18	
4	<b>Suffield Street</b> Perry Ave. to Vernon St.	Sewer Reconstruction	
2	<b>Superior Road</b> Hamilton St. to End of Public	Street Resurfacing '17/18	
5	<b>Sweetbriar Lane</b> Mill St. to End	Street Resurfacing	
2	<b>Tower Street</b> Hastings Ave. to Scrimgeour Rd.	Street Resurfacing '17/18	
1	<b>Tyson Road</b> At Burncoat St.	Guardrail	

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
3	<b>Valley View Lane</b> Fenwood Rd. to Alameda Rd.	Private Street Conversion	75%
3	<b>Vernon Street</b> Vicinity 128 Senior Center Side	Sidewalk Reconstruction	80%
5	<b>Vesper Street</b> Pleasant St. to High Ridge Rd.	Street Resurfacing '17/18	
2	<b>Waldo Street</b> Exchange St. to Foster St.	Street Resurfacing	
2	<b>Warden Street</b> Shrewsbury St. to Plantation St.	Street Resurfacing	100%
3	<b>Westborough Street</b> Sunderland Rd. to Pinecrest Dr.	Street Resurfacing '17/18	
1	<b>West Chester Street</b> Barry Rd. to Barry Rd. Ext.	Private Street Conversion	25%
5	<b>Westcott Street</b> Paris Ave. to Scandinavia Ave.	Private Street Conversion	
1	<b>Whitla Drive</b> Sunderland Rd. to Lake Ave.	Street Resurfacing '17/18	
5	<b>Willow Street</b> Lovell St. W'ly	Private Street Conversion	25%
3	<b>Winthrop Street</b> Vernon St. to Heywood St.	Street Resurfacing	70%
2	<b>Woodbine Street</b> Maywood St. to Beaver St.	Street Resurfacing '17/18	
5	<b>Wrentham Road</b> Pleasant St. to Fenton Rd.	Street Resurfacing	100%
5	<b>Wyola Drive</b> Vicinity 3	Sidewalk Reconstruction	100%
4	<b>Wyman Street</b> Hollis St. to Main St.	Street Resurfacing '17/18	

## SECTION 2

<u>DISTRICT</u>	<u>STREET</u>	<u>TYPE OF WORK</u>	<u>% COMPLETE</u>
4	<b>Gateway I</b> Quinsigamond Avenue	Mass. Highway Dept.	80% (design)
1	<b>Holden Street</b> Drummond Ave. to Shore Dr.	Mass. Highway Dept.	In Design
1	<b>Knapp Avenue</b> Toronita Ave. to Phoebe Way	Private Street Conversion	
2	<b>Main Street</b> At Maywood St.	Mass. Highway Dept.	In Design
2/4/5	<b>Main Street</b> Signal Improvements	Mass. Highway Dept.	In Design
1	<b>Myrick Avenue</b> Toronita Ave. E'ly	Private Street Conversion	
5	<b>Nixon Avenue</b> Cambridge St. S'ly	Private Street Conversion	
2	<b>Norton Street</b>	Private Street Conversion	
1	<b>Pelican Avenue</b> Toronita Ave. to Phoebe Way	Private Street Conversion	
1	<b>Phoebe Way</b> 125' W of Pelican Ave, E'ly 800'	Private Street Conversion	
2, 3	<b>Rte. 122 - Grafton Street</b> Rice Sq. to Washington Sq.	Mass. Highway Dept.	In Design
1	<b>Toronita Avenue</b> Barry Rd. to Barrett Ave.	Private Street Conversion	